COMPLETION REPORT

1	Name of the work	Providing Chainling fencing to Shettihalli Burrial Ground, in Shettyhalli in ward No 12
2	Sanctioned Estimate No. & Date	
3	Head of Account which is chargeable	
4	Instrument Order NO. & Date	
5	Name Of Contractor	KRIDL.
6 a	Time Stipulated for Completion of work	
b	Delay in Exculpation of Work	
7	Measurement recorded in	662/2012-13. Pg no 66126/1 to 66134/1
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	Ravi. N.K.
	b) Asst. Exe Engineer	Marala siddappa.

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
2500000=00.	2450603=00.		

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N.K. 29/2/16.

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ. ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560 073.

Asst. Executive Engineer
Project Sub Division-I
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike